

FLD 456

CENTRAL INTELLIGENCE AGENCY

INFORMATION REPORT

This Document contains information affecting the National Defense of the United States, within the meaning of Title 18, Sections 793 and 794, of the U.S. Code, as amended. Its transmission or revelation of its contents to or receipt by an unauthorized person is prohibited by law. The reproduction of this form is prohibited.

SECRET/CONTROL - U.S. OFFICIALS ONLY

SECURITY INFORMATION

COUNTRY	Poland	REPORT	[REDACTED]	25X1
SUBJECT	Progress and Plans at the Nowa Huta Project near Krakow	DATE DISTR.	1 September 1953	
		NO. OF PAGES	4	
DATE OF INFO.	[REDACTED]	REQUIREMENT NO.	RD	
PLACE ACQUIRED	[REDACTED]	REFERENCES		25X1

This is UNEVALUATED Information

THE SOURCE EVALUATIONS IN THIS REPORT ARE DEFINITIVE.
THE APPRAISAL OF CONTENT IS TENTATIVE.
(FOR KEY SEE REVERSE)

25X1

1. On 4 May 1953 the government made available to the various departments of the Ministry of Heavy Industry the text of a secret decree, signed by Bierut and concerning the putting into commission of the Nowa Huta foundry. The text ran as follows: "The agreement signed with the Soviet Union on 26 January 1948 stipulated that the Soviet Union would deliver to us the complete documentation and the majority of the machines and installations required". The decree continues by giving a list of constructions which have been, or are in the process of being, built.
2. The following buildings have already been completed: the Stalin foundry, the mechanical workshops, the construction workshops and the warehouses; The iron foundry has already been put into commission, and the following are near completion; power station, coking plant, furnaces, steel work.
3. The first stage of construction will include:
 - a. Two sections for fire-proof materials
 - b. Power station
 - c. Half of the coking plant
 - d. Half of the furnace section
 - e. Two thirds of the steel works
 - f. Rolling mill (walcownie zgniatacz)
 - g. Rolling mill for hot-rolled steel

Construction and installation will be carried out by the Ministry for Industrial Construction. The ministry has allocated the sum of 730,000,000 zloty for these various constructions. In fact, construction and installation work will be carried out in 1953 for the sum of 664,000,000 zloty.

25 YEAR
RE-REVIEW

SECRET/CONTROL - U.S. OFFICIALS ONLY

STATE	X	ARMY	X	NAVY	X	AIR	X	FBI		AEC		ORR	Ev	X		
-------	---	------	---	------	---	-----	---	-----	--	-----	--	-----	----	---	--	--

(Note: Washington Distribution Indicated By "X"; Field Distribution By "#")

SECRET/CONTROL - U.S. OFFICIALS ONLY

25X1

- 2 -

4. The secret decree laid down the following completion dates for construction:

- a. The coking plant: Coke-oven battery No. 1 to be put into commission 1/3/1954
to begin production 1/4/1954
Coke-oven battery No. 2 to be put into commission 1/5/1954
to begin production 1/7/1954
Coke-oven battery No. 3 to be put into commission 1/10/1954
to begin production 1/11/1954

b. Two conveyor belts with sorting apparatus (Aglomerownia).

- Conveyor belt No. 1 into commission - 1/6/1954
into production - 1/8/1954
Conveyor belt No. 2 into commission - 1/8/1954
into production - 1/9/1954

c. Furnaces

- Furnace No. 1 into commission - 1/4/1954
into production - 15/6/1954
Furnace No. 2 into commission - 1/8/1954
into production - 1/9/1954

d. Power station

- Boiler No. 1 into commission - 1/2/1954
into production - 1/5/1954
Turbogenerator No. 2 into commission - 1/2/1954
into production - 1/5/1954
Boiler No. 2 into commission - 1/3/1954
into production - 1/6/1954
Turbo-blower No. 1 into commission - 1/2/1954
into production - 1/5/1954
Turbo-blower No. 2 into commission - 1/4/1954
into production - 1/7/1954

e. Installations for fireproof materials

- Refractory section into commission - 1/9/1953
into production - 1/10/1953

Section for fireproof

- binding agents (zapraw ogniotrwalych)
into commission - 1/9/1953
into production - 1/11/1953

Section for siliceous
earth (krzemionkowy)

- into commission - 1/11/1953
into production - 15/12/1953

f. Refit Plant (Remontagerwerk)

- Final completion date for the entire plant - 13/12/1953,
excluding iron and copper foundries which
have to be completed by - 1/9/1953

g. Steel works

- Tipping furnace No. 1 into production from - 1/10/1954
Tipping furnace No. 2 into production from - 1/11/1954
Tipping furnace No. 3 into production from - 1/12/1954

Upright furnace (piec stalny)

- No. 4 into production from - 1/2/1955
Upright furnace No. 5 into production from - 15/3/1955
Upright furnace No. 6 into production from - 1/5/1955

SECRET/CONTROL - U.S. OFFICIALS ONLY

SECRET/CONTROL - U.S. OFFICIALS ONLY

25X1

- 3 -

h. Rolling mill.

Including furnaces - to be put into commission 31/10/1954

The foundations for the rolling mill are to be laid before 31/10/1953.

i. Rolling mill for hot-rolled steel

To be put into commission in 1955.

SECRET/CONTROL - U.S. OFFICIALS ONLY

SECRET/CONTROL - U.S. OFFICIALS ONLY

25X1

- 4 -

5. The following sections have priority in construction plans:
- a. In the fireproof section: (i.e. a part of the raw material depot together with a crushing plant for clay and fireclay and the necessary conveyor plants):
 - (1) The milling plant of the fireproof section with conveyor plant.
 - (2) Main building of the fireproof section with two tunnel furnaces.
 - (3) Tunnel drying plant with five furnaces (piece okresowe).
 - b. In the siliceous earth section: (wydział krzemionkowy) (i.e. a part of the raw material depot with crushing plant for siliceous earth and the necessary conveyor plant):
 - (1) The milling plant of the siliceous earth section with a tunnel furnace.
 - (2) Tunnel drying plant with five furnaces.
 - (3) Lime-treating plant.
 - c. In the binding agents section (wydział zapraw):
 - (1) The main building of this section. (The credits allotted for the constructions mentioned in Para. 5, a, b, and c, amount to 44,740,000 zloty.)
 - d. In the refit section (Remontage):
 - (1) Completed, with mechanical equipment, road and rail connections and levelling. (Credit allotted - 20,372,000 zloty)
 - e. In the coking plant:
 - (1) Battery No. 1: Entire walling to be done: part of coking ovens reinforcement.
 - (2) Battery No. 2: Plastering to be done.
 - (3) Battery No. 3: Foundation strips with bridgehead (Brueckenkoepfen)
 - (4) Coal tower No. 1: In finished state, excepting that mechanical equipment is not installed.
 - (5) Coal tower No. 2: Unfinished.
 - (6) Section for primary (coarse) milling: In an enclosed state (in geschlossenen Zustand).
 - (7) Section for secondary milling: Unloading posts and machines mounted but not installed.
 - (8) Coal depot: Completed, with part installation of the conveyor belt (suwnica).
 - (9) Chimneys 1,2,3,4 and electro-filters 1 and 2: In a finished state.
 - (10) Gas coolers 1-6: In a finished state.
 - (11) Machine halls, sulphur and benzene plants, offices of the coking plant, canteens, laboratories, workshops etc: In a finished state. (Credit allotted - 92,817,000 zloty.)

SECRET/CONTROL - U.S. OFFICIALS ONLY